



Date: 30-09-2026

To,
BSE Limited
P. J. Towers, Dalal Street,
Fort, Mumbai 400001

To,
National Stock Exchange of India Limited
Exchange Plaza, Bandra Kurla Complex,
Bandra East, Mumbai – 400051

NSE Symbol: BORANA

Scrip Code: 544404

Sub: Intimation pursuant to Regulation 30 of SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015 - Further Delay in Commissioning of the 9.9 MW Hybrid Power Project

Dear Sir/Madam,

This is in continuation of the Company's earlier intimation dated August 29, 2026, regarding the delay in commissioning of the 9.9 MW Hybrid Power Project at Kalikanagar, Gujarat.

In this regard, we wish to inform you that the commissioning activities for one WTG location along with the 7.65 MW solar component, which were earlier expected to be completed by September 30, 2026, have not commenced as on date and are now expected to be completed by the end of October 2026.

Further, the commissioning schedule for the remaining two WTG locations, which was earlier expected to be completed by the end of October 2026, has been revised. Of these two locations, one is now expected to be commissioned by the end of November 2026 and the other by the end of December 2026.

The further delay is due to factors beyond the control of the Company/project developer, including high wind speeds, heavy monsoon conditions resulting in additional logistics-road work, and delays in obtaining the required shutdowns of existing 33 kV and 11 kV lines for the 33 kV transmission-line work.

Kindly take the same on record.

Thanking you,
Yours faithfully,

For Borana Weaves Limited

ISHANT JAIN Digitally signed by ISHANT JAIN
Date: 2026.09.30 17:55:19 +05'30'

Ishant Jain

Company Secretary & Compliance Officer

ACS: A42601

Place: Surat

Encl: Clean Max Letter



Date: 30-09-2026

To,
Borana Weaves Limited
Surat.

Sub: Update with respect to the commissioning timelines of the 9.9 MW Hybrid Power Project

Dear Sir/Madam,

This is to inform you that the commissioning of the 9.9 MW Hybrid Project at Kalikanagar, Gujarat, was earlier expected by 31st August 2026. However, due to factors beyond our control, the commissioning has been delayed. The revised tentative schedule is that the 1st WTG location along with Solar (7.65 MW) is expected to be commissioned by 31st October 2026, the 2nd WTG location by 30th November 2026, and the 3rd WTG location by 31st December 2026 due to factors out of our control.

The delay events are namely high wind speeds halting WTG erection and heavy monsoon at site, because of which rework of the logistics road took more time. Due to the nearby industry hub being unable to get the timely shutdown of the existing 33 & 11 KV Line from the Private developer & GETCO/PGVCL for 33KV TL work, preventing us from achieving commissioning on time.

For Clean Max Enviro Energy Solutions Limited



Vanita Balkrushna Ghuge.
Project manager
7021507876

