



Date: July 08, 2026

To,
The Manager
Listing Department
National Stock Exchange of India Limited
Exchange Plaza, 5th Floor, Plot No. C/1,
G Block, Bandra-Kurla Complex,
Bandra (East), Mumbai – 400051,
Maharashtra, India

SCRIP CODE/SYMBOL: KONSTELEC

Subject: Intimation under Regulation 30 of the SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015 – Completion of Instrumentation works for Bio Refinery Project, ABEPL Site, Numaligarh, district; Golaghat, Assam.

Dear Sir/Madam,

Pursuant to Regulation 30 of the SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015, we hereby inform the Exchange that Konstelec Engineers Limited has successfully completed the Instrumentation works for Bio Refinery Project, ABEPL Site, Numaligarh, district; Golaghat, Assam.

The executed value of the completed work is approximately ₹ 8.05 Crores, Excluding GST.

The completion of the project has been formally certified by Engineers India Limited, and the Company has received confirmation of the same on July 07, 2026.

Kindly take the above information on record.

Thanking you.

Yours faithfully,
For Konstelec Engineers Limited

Deekchha Sanjay Pandey
Company Secretary & Compliance Officer
Membership No.: A80195
Place: Mumbai
Date: July 08, 2026

Enclosure: Completion Certificate issued by Engineers India Limited for Instrumentation works for Bio Refinery Project, ABEPL Site, Numaligarh, district; Golaghat, Assam.


Ref. No.: B215-19-42-C046- 5072

Date 02.07.2026

COMPLETION CERTIFICATE

Name of Work : Instrumentation Works for Bio Refinery Project
Name of Contractor : M/s Konstelec Engineers Limited
ABEPL's LOI No. : ABRPL/INSTRUMENTATION WORKS/221/03-12 dated 06.12.2021
ABEPL's WO No. : 4300000426 dated 06.10.2021
Contractual Completion Date : 05.10.2022
Actual Completion Date : 16.07.2025
Awarded Value of Work : Rs. 8,99,13,586.00
Final Executed Value of Work as certified in Final Bill : Rs. 8,05,22,481.00
Delay Analysis / Time Extension, if any : Forwarded to ABEPL vide EIL Letter No. B215-19-42-C046-4961 dated 22.11.2025

Certified that the work has been completed as per drawings, specifications and instructions of Engineer-in-Charge.


.. 02.07.2026

(Santosh Kumar Singh)
Resident Construction Manager-EIL