

SHRI HARE-KRISHNA SPONGE IRON LIMITED

(MFRS. OF SPONGE IRON, M.S. INGOT, STEEL SHOTS & GRITS)

Reg Off: Flat No. 2-D, 2nd Floor in Tower No-1, Alcove Gloria situated at municipal premises No. 403/1, Dakshindari Road, VIP Road, Kolkata, Sreebhumi, North 24 Parganas, West Bengal, India, 700048.

Corp Off. & Factory: Plot No. 106, Phase -II, Industrial Growth Centre, Siltara, Raipur (C.G.) PIN-493111

Phone:- 0771-4090514; Website: shkrapur.com, E-mail: info@shkraipur.com; shkrapur@gmail.com

CIN: L27109WB2003PLC096152, GST: 22AAHCS5235M1Z7

November 13, 2025

To,

National Stock Exchange of India Limited

Exchange Plaza, Plot No. C/1,

G Block, Bandra-Kurla Complex,

Bandra (East), Mumbai 400 051

Scrip code: SHKSIL

Sub: Postponement in commencement of commercial production of Power Plant Project.

Dear Sir/Ma'am,

In terms of Regulation 30 of the SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015 read with Schedule III thereto, we wish to inform that there has been a revision in the timeline for commencement of commercial production of the Power Plant of the Company.

As disclosed in the Red Herring Prospectus ("RHP"), the Company had proposed the commencement of commercial production of its Power Plant project by December 2025, as per the Detailed Project Report dated June 16, 2025 issued by ARK Engineering & Power Consultants (P) Ltd.

However, due to unexpected and prolonged rainfall during the past months, certain project activities, including on-site fabrication, erection, and commissioning, were delayed. Consequently, the trial run, earlier scheduled for November 2025, is now expected to take place in December 2025, and the commercial production is now expected to commence by the last week of January 2026.

The revised schedule of activities is as follows:

Sr. No.	Particulars	Timelines		Revised / Actual Status
		Start Date	Completion Date	
1.	Purchase of Land	Own Land	Own Land	Own Land
2.	Application of Requisite approvals	Acquired	Acquired	Acquired
3.	Construction of Building & Structure Completion	August - 2024	June - 2025	Completed
4.	Placing of Orders for plant & machinery & other assets	September -2024	June - 2025	Completed
5.	Delivery of Plant & Machinery & other assets	January - 2025	October - 2025	October - 2025
6.	Fabrication, Erection and Commissioning	May - 2025	November - 2025	November - 2025
7.	Trial Run	November - 2025		December 2025
8.	Commercial Production	December - 2025		January 2026

The delay is primarily due to weather-related conditions beyond the Company's control, and all other project activities are progressing as per the revised schedule.

The Company will keep the Stock Exchanges and stakeholders informed of further updates, if any, in this regard.

This disclosure is being made pursuant to Schedule III, Part A, Para B (I) of the SEBI (LODR) Regulations, 2015, pertaining to commencement or any postponement in the date of commencement of commercial production or commercial operations of any unit/division.

Thanking You.

Yours faithfully,

For Shri Hare-Krishna Sponge Iron Limited

Manoj Parasrampur
Chairman & Managing Director